

From: [tpuckett hbts](#)
To: [Wendy Deats](#)
Cc: [Blake Roberts](#); [Chris Parchman](#); [James Hailey](#)
Subject: Re: Update on the water tank project
Date: Friday, August 30, 2019 10:21:02 AM

Aug 30 2019

Re: Hay Tank

Wendy:

Contractor CROM has completed construction of the 3.0 MG Concrete tank and plans to move out next week.

There remains construction of a concrete vault and connection piping on the tank site that will take couple of months to complete.

Also installation of underground electric in Park by MTEMC is to be completed by extension of primary electric service from Four Winds Lane direction; we still need an easement from Candace Williams property.

Contractor Parchman will soon be completing clean up and restoration of the 20" waterline trench across the Park.

We expect the tank to be commissioned and operational before Jan 2020.

Overall, the project is ahead of schedule and has gone very well.

Regards,

Tom Puckett
General Manager

On Friday, August 30, 2019, 09:32:27 AM EST, Wendy Deats <wdeats@thompsons-station.com> wrote:

Good Morning:

Can you please provide an update on the water tank project? Thanks.

Wendy Deats, AICP

Town Planner

Town of Thompson's Station

1550 Thompson's Station Road West

Thompson's Station, TN 37179

615-794-4333