
From: tpuckett hbts <tpuckett_hbts@bellsouth.net> on behalf of tpuckett hbts
Sent: Wednesday, January 29, 2020 9:22 AM
To: Jennifer Jones
Cc: Micah Wood; Blake Roberts; Chris Parchman; James Hailey; Troy Watkins
Subject: Re: Water Tower Update

Jan 29, 2020

Re: HBTS Hay Tank Project Status Update for Park Board
Preservation Park, Thompsons Station

Jennifer:

Contractor CROM Corporation has completed construction of the tank on the Howard Hay site.

The large 3,000,000 gallon concrete tank is 42 feet tall and 110 feet in diameter.

The tank has been painted green, and fence has been installed around the tank.

Water has not been put in tank at this date. There remains installation of a check valve in the control vault at the tank.

Installation of underground electric by MTEMC to the tank is on hold due to delay in obtaining an easement across Candace Williams property on Four Winds Lane.

Contractor Parchman has completed trench restoration of the 20-inch waterline across the Park from the CSX railroad track to the tank.

HB&TS has completed upgrading the capacity of the pump station on Columbia Pike at I-840 in order to fill the tank.

Currently we expect the tank to be filled with water by March 2020.

We believe the project has gone well, and the tank will be ready for service this summer.

Regards,

Tom Puckett
General Manager
HB&TS Utility District

On Monday, January 27, 2020, 11:59:11 AM EST, Jennifer Jones <jjones@thompsons-station.com> wrote:

Hey Tom –

Can you give us a quick update on the water tower construction to pass along to our Parks Board next week?

Thanks so much!

Jennifer Jones

Planning & Permit Technician

Town of Thompson's Station

Phone: (615) 794-4333

Fax: (615) 794-3313

www.thompsons-station.com

