



Pool Construction Process Acknowledgement

The applicant fully acknowledges and understands that:



Silt fence shall be installed per Town standards (trenched in 6 inches deep, turned out 2 inches, and backfilled) prior to excavation or stripping of topsoil.



Failure to request and pass the BMP/Erosion Control inspection shall result in a Code Violation Fee of \$50 and a Stop Work Order for no less than 5 business days.



All Damaged sidewalk, roads, curb, and gutter shall be documented by the applicant/property owner and Town Inspectors shall be immediately notified.



Any damage to public roadways and/or sidewalks found to be caused by pool construction damage shall be the responsibility of the permit holder. The permit holder shall be required to make all repairs at their own cost under the supervision of the Town of Thompson's Station Staff prior to issuance of the Certificate of Occupancy.

Property Owner: Sign: _____ Date _____

Print: _____

Contractor: Sign: _____ Date _____

Print: _____